1	Name of the Work	De-silting and Re-setting of drain and Re-asphalting at BHEL Mini Colony and surrounding area in ward no.12 Shettyhalli Sub Division
2	Sanctioned Estimate No. and date	EE/DD/TS/49/2021-22 Dated: 13.01.2022
3	Head of Account which is chargeable	(Job Code 012-19-000027)
4	Instrument Order No. and date	EE/DD/WO/24/2022-23 dated: 27.06.2022
5	Name of Contractor	Sri Ajay .N
6	Work started	27.06.2022
7	Work Completion	27.08.2022.
8	Time Stipulated for Completion of Work	60days.
9	Delay in Execution of Work	—
10	Measurement recorded in	MB No. 1796/13-14 Page No. 129528 to 129529.
11	Check Measurement of the Asst	27.08.2022
12	Name of the office/official in charge of the work	AEE, Shettyhalli Sub Division
	a) Asst. Eng/Junior Engineer	S.N. Krishnamurthy, AE
	b) Asst. Executive Engineer	S.N. Krishnamurthy (Incharge)

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 5.00 Lakhs	Rs. 406047.04	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Immediate

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Pa...
Dasarahalli Division, Bangalore - 560 0...